

Memorandum

To: Jeffrey F. Silka, Township Manager



Date: April 13, 2021

From: Robert R. Robinson, P.E., Interim Township Engineer

CC: Ryan Fonzi, Kim Chuberko, Jackie Robinson

RE: S-20-2016 Tuscan Hills Plan Phase II – Bond Reduction Request

Tuscan Hills Plan Phase II, S-20-2016 currently has a cash bond total of \$81,634.65. This amount was calculated as follows:

Sidewalks, 5,903 SF @ \$6.50/SF	\$38,369.50
Final Asphalt Wearing Course, 5,232.7 SY @ \$ 6.85	<u>\$35,844.00</u>
Subtotal	\$74,213.50
10% Retainage	<u>\$ 7,421.35</u>
Total Current Bonding	\$81,634.85

As a result of a site inspection conducted on 4/13/2021, the following work remains:

Sidewalks, 2,150 SF @ \$6.50/SF	\$13,975.00
Final Asphalt Wearing Course, 5232.7 SY @ \$6,85	<u>\$35,844.00</u>
Subtotal	\$49,819.00
10% Retainage	<u>\$ 4,981.90</u>
Total Revised Bonding	\$54,800.90

Donato Pasquarelli, Dondia, LLC has submitted a check in the amount of \$250.00 and is requesting a release of funds as a result of the completed work.

It is recommended that \$26,833.95 (\$81,634.85 - \$54,800.90) be released to Dondia, LLC as a result of the completed work, upon approval of the Board of Commissioners.

Please let me know if you have any questions.

End of Memorandum